# Jeaneen King Fitness Trail Project


Ryan Norton & Lisa Roelke

## Roadmap

Scouting Needs					Scouting Needs Times I've sent off the project paperwork to	
1. Get project approval from Scoutmaster, Mike Wernsing	2. Obtain project approval from my troop's Unit Committee	3. Obtain project approval from my District		my scoutmaster, and that was done on May 8th. Depending on whether or not the stay at home order is extended, then the unit committee and district approval could be delayed, although I will reach out to see if i could talk with them digitally.		
Installation Times All of these times are quite frankly dependent on the stay-at-home order ending. If it is extended past may 26th, then there isn't much we can do until then. And quite obviously since we need both scouting and school needs done before this, it is dependent on when those get done.	Installation of project					
	funds from the RVSDEF and the Jeaneen King trail fund,	2. Assembling of the various calisthenics machines, so that all is left to do is install them	3. Installati of calisther machines relocation the sign. A sign there be a new r which on t back has a the exercis	nics and of t the will map, he all of	4. Testing out of equipment and analysis of project, which will be sent to my district	5. Hooray, we're done with the project
	"School" needs				"School" needs times I need approval from the school board to work on the school grounds, as	
1. Get approval from building and grounds committee	2. Get approval from school board	3. Obtain Necessary building perm	its	well as permits to build on those grounds. Having the building and grounds committee on my side helps me and Mrs. Roelke helps me immensely as we can get help obtaining those permits as as some of you being on the board		



### Rerouting the Trail



#### Removal and replacement of exercise equipment

- I've gotten in contact with diggers hotline
- Focusing on longevity, composite materials and setting the posts with concrete
- Received grant from the endowment fund, as well as the money in the "trail fund", totalling our budget at \$3,250
- The project needs total right around \$3,050, when buying materials at home depot. If Tri-State can offer a price below our budget mark, we will buy with tri-state to stay local

#### **Exercise Stations**

- We will be removing all currently existing exercise stations on the trail. The number of intact stations right now is four, pull ups, ladder climb, lunges, and monkey bars
- We will salvage all metal, including the metal on the signs
- We will install 10 exercise stations along the length of the trail, and if that is over budget then our back up plan is 7 stations.
- We will be buying materials as we need them, instead of a bulk order to save wasted materials

### **COVID** troubles

- Obviously we cannot start working on the project until July 1st, when school grounds are reopened, so we need to get paperwork and things as such done.
- We will do all we can that is non contact to ensure that we can get the project started as soon as possible

#### Start and End times

Start Date: Entirely dependent on Stay at home ending on May 26th, and us getting approval from the school board and scout places, but we'd like to start Mid June or Early July.

Project: We should need 7 work days, removing all machines ,assembling 3 machines, installing the 3, assembling the next 3, installing the next 3, assembling the final 4, and installing the final 4.

End Date: Hopefully Mid-Late September, however if it goes longer than expected, we will have to wait for the ground to thaw again, so we'll be done by spring if that is the case