

Updated Summer Work to Date

Here is the schedule for the High School at this time.

- East Gym
 - 5-28 to 6-2 - Removal of Bleachers - **Done**
 - Take all boards to warehouse 2 - boards are in warehouse, trim isn't as of yet - **Done**
 - 6-3 to 6-14 - Electrical installation - **Started**
 - 6-14 to 6-21 - Bleacher installation - **Done**
 - Floor Finished - Gym will open up 7/22 - **Done**
- West Gym
 - Floor Finished - Gym will open up 7/22 - **Done**
- Stage
 - Paint - No ETA - need to wait for 105 & 106 to be done - waiting for halls to be done - Done - CMS to clean - may have to do over winter break
- Auto Shop & Welding Shop
 - Duct Cleaning 5-28 to 5-30 - **Done**
- Welding
 - Replace indicator lights in Make Up Air unit - **Done**
 - Replace pilot and wires - **Done**
 - Booths - 6-10 - Started - **Done**
- Exterior of Building
 - Starting 5-24, 6-5 - Will be done 7/15 **Done**
- Room 60
 - Brick work done after 5-24 - **Done**
- Flooring
 - Classrooms 6-10 to 7-3 (specific classrooms and days to follow)
 - 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24-34, 52-55, 57, 59-65, 69-71 -
 - Band & Choir room - started 6-10 **Done**
 - Hallways 7-8 to 8-9 **Done**
- Band Landing and railing- No ETA at this time - railing complete - 6/5 started - **Done**
- Try to cover rusted thru doors

Here is a schedule for the Middle School at this time.

- Rooms 28, 27, 22, 23, S3 & S4
 - Will start taking everything down 5-23 - **Done**

- Starting 6-3 will start abatement around partition walls - Started - **Done**
 - After that is completed, will start tearing down partition and putting up a new wall - Started - **Done**
 - When that is complete, we will put in patch flooring and bottom cabinets with countertop in rooms 28, 27, 22 & 23, floors patched, cabinets in
 - Will put reused wardrobe cabinets in S3 & S4 - **Done**
- Gym
 - Fix boards - No ETA - Started - **Done**
 - Floor finished - Week of 6-17 - **Done**
- Exterior Building
 - Bark - before school starts **Done**
- Try to cover rusted thru doors
- Move board chairs and tables - **Done**
- Move shelf loading zone - **Done**

Here is a schedule for the Elementary School at this time.

- Exterior Building
 - Starting 5-24 - Will be done 7/15
 - Sand - before school starts
 - Bark - before school starts **Done**
- Tree line/Playground
 - find a solution to drain water - Committee reviewing 7/15 **Done**
- Teacher Parking Lot (back)
 - Will be unavailable 5-24
 - Will be partially available until the gym flooring is completed - Open but Gym isn't done yet
- Gym Abatement
 - Starting 5-24 to 6-10
 - By the end of 5-24 the gym will be completely closed off and unable to use or walk thru
 - Abatement complete - **Done**
 - Gym Flooring
 - Flooring installation starting 6/10 - Started
- - Try to cover rusted thru doors

Here is the schedule for the ELC at this time.

- Temp fix stairs Exit B
- Check into a fence
- Mike doing a roof over sandbox
- Will be working on all the tables and benches in the gym - No ETA **Done**

- Exterior Building
 - Bark - before school starts **Done**
 - Sand - before school starts
- Try to cover rusted thru doors